

"C.P.S.N."	"PHASE/ACTIVITY"	"DATE"	"\$"	"REIMB.\$"	"CITY\$"
44	Have all underground conduits/ pipes inspected and then back-filled with compacted sand				
45	Place forms and footing steel/ structural hardware and have inspected by Architect and B. & S.				
46	Pour footing concrete				
47	Place slab reinforcing steel and have inspected by Architect and Building and Safety Inspector				
48	Pour concrete slab floors				
49	Place floor joists, plumbing lines, subfloor ducts and have inspected (also subfloor shear walls) by Architect and B. & S.				
50 A	Complete rough framing to roof sheathing inspection				
50B	Inspect masonry vertical and horizontal reinforcing				
51	Pre-wrap Inspection: finish shear panel nailing and holdowns				
52	Have siding nailing and/or stucco lath inspected by Architect and Building and Safety				
53	Have rough plumbing and electrical and roof inspected by Architect and Building and Safety				
54	Install insulation and have inspected				
55	Apply Gypsum Board and then stucco and have inspected				
56	Final Inspection by Architect				
	ARCHITECT'S TOTAL FEE				

OWNER:

signature date of contract

printed name and title

ARCHITECT:

signature date of contract

printed name and title